National Asphalt

Doc No.:	LAB / 10 / 01
Page No.:	1 of 1
Date:	30/01/2009

CORE ANALYSIS(DENSITIES)

CLIENT: ETHEKWINI MUNICIPALITY
CONTRACT No.: WARM MIX TRIALS
ROAD: LEICESTER ROAD - MOBENI
MIX TYPE: **LOT No.:**
TROXLER No.: 4640 - B **STANDARD M/S:**

DATE PAVED: 05 June 2009
DATE TESTED: 05 June 2009
LAYER : SURFACING
Km FROM: **Km TO:**
STANDARD D/S: **TESTER:**

CORE / TEST No.	CHAINAGE Km	POSITION OFSET	MARSHALL BRD / RICE DENSITY	LAYER THICKNESS mm	MOISTURE CONTENT	DRY DENSITY	CORE BULK DENSITY	% COMPACTION
1	SBC	FL - RHS	2372				2277	96.0
2	"	FL - RHS	2372				2307	97.3
3	"	FL - RHS	2372				2287	96.4
4	"	CL - RHS	2372				2261	95.3
5	"	CL - RHS	2372				2305	97.2
6	"	CL - RHS	2372				2275	95.9
7	"	SL - RHS	2372				2308	97.3
8	"	SL - RHS	2372				2265	95.5
9		SL - RHS	2372				2263	95.4
						AVERAGE		**96.3**