National Asphalt

Doc No.:	LAB / 10 / 01
Page No.:	1 of 1
Date:	30/01/2009

CORE ANALYSIS(DENSITIES)

CLIENT: ETHEKWINI MMUNICIPALITY
CONTRACT No.: WARM MIX TRIALS
ROAD: LEICESTER ROAD - MOBENI
MIX TYPE:
LOT No.: HANDWORK
TROXLER No.: 4640 - B
STANDARD M/S: 0.87%
DATE PAVED: 02 June 2009
DATE TESTED: 02 June 2009
LAYER : SURFACING
Km FROM:
Km TO:
STANDARD D/S: 0.93%
TESTER: M.R.FRANCIS

CORE / TEST No.	CHAINAGE Km	POSITION OFSET	MARSHALL BRD / RICE DENSITY	LAYER THICKNESS mm	MOISTURE CONTENT	DRY DENSITY	CORE BULK DENSITY	% COMPACTION
1	BELLMOUTH 4		2.366			STEEL & SMALL	2.121	89.6
2			2.366			"	2.118	89.5
3			2.366			PTR	2.239	94.6
4			2.366			"	2.285	96.6
5								
						AVERAGE		**92.6**