National Asphalt

Doc No.:	LAB / 10 / 01
Page No.:	1 of 1
Date:	30/01/2009

CORE ANALYSIS(DENSITIES)

CLIENT: ETHEKWINI MUNICIPALITY
CONTRACT No.: WARM MIX TRIALS
ROAD: LEICESTER ROAD
MIX TYPE: TYPE D **LOT No.:**
TROXLER No.: CORES **STANDARD M/S:**

DATE PAVED: 05 June 2009
DATE TESTED: 07 June 2009
LAYER : SURFACING
Km FROM: **Km TO:**
STANDARD D/S: **TESTER:**

CORE / TEST No.	CHAINAGE Km	POSITION OFSET	MARSHALL BRD / RICE DENSITY	LAYER THICKNESS mm	MOISTURE CONTENT	DRY DENSITY	CORE BULK DENSITY	% COMPACTION
1	SBC	CL	2.372	60			2.308	97.3
2	SBC	LHS	2.372	58			2.302	97.0
3	SBC	RHS	2.372	55			2.394	100.9
4	NBC	LHS	2.372	61			2.370	99.9
5	NBC	CL	2.372	63			2.374	100.1
6	NBC	RHS	2.372	61			2.326	98.1
						AVERAGE		98.9